The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi-Unit Residential Project at 141 Jefferson, 180/186 Constitution Drive (Menlo Uptown) 473-unit housing project which spans 4.83 acres, 427 rental multifamily units, 46 for-sale townhomes and 71 affordable housing units.	Contractor is scheduled to continue the finalization of submittals for Final Engineering Inspection for Building A fronting Constitution Drive and Building B fronting Jefferson Drive.	No traffic impact expected.
1	Owner: Greystar  City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Greystar Renato Carlos – Superintendent (408) 398-7411 Terry Tennyson – Superintendent (209) 489-5975		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
2	Project Description  Haven Avenue Street Improvement Project: Work includes installation of sidewalks, landscaping, asphalt resurfacing, and striping along Haven Avenue from Marsh Road to the Atherton Channel. The project also includes a pedestrian bridge and intersection upgrades at Marsh Road (including new signals and curb ramps).  City Project Manager: Michael Fu (650) 330-6706  City Engineering Inspector: Holani Vaka (650) 330-6753  Contractor: McGuire and Hester Brian Thompson, Project Manager (510) 632-7676	Haven Ave median will paved.     Pedestrian bridge fabrication is ongoing.     City will remain vigilant of any BMP and erosion control issues during this time.	Significant Impacts  Construction traffic control may result in minor traffic delays during weekdays 8AM – 5PM

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
3	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits from the City Limit on Florence St. at Marsh Rd. to Willow Rd. near Durham via Marsh, Bay and Willow Rd's.	installation is expected to be completed by 9-12-2024. Pavement restoration will be performed at a later date in the performance in the perfor	Project has resumed during daytime working hours. Some traffic impacts are expected.
	Owner: IIG Group, LLC  City Project Facilitator: Jason Santos (650) 330-6715  City Engineering Inspector: René Morales (650) 330-6746  Contractor: Elite Underground Inc. (951) 217-5529		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
4	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Middlefield Rd. from Willow Rd. into the City of Palo Alto.	Pavement restoration work is being scheduled.	No current impacts.
	Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com  City Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: René Morales (650) 330-6746  Contractor: NorthBay Construction and Engineering		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
5	Chrysler Stormwater Pump Station Improvements Project Contract Documents The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, engine-generator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans & specs,	Excavation and installation of walers taking place.	Minor traffic impact expected during operation – truck/equipment exit/entering the site.
	Owner: City of Menlo Park  City Project Engineer: Mitchell Supan (650)330-6756  City Engineering Inspector: Holani Vaka (650) 330-6753  Contractor: APEC		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
6	WBSD Bayfront Project: This is the WBSD sanitary sewer main upgrades at Marsh Road and Bayfront Park. Works includes replacement of existing sanitary sewer main system, removal and protection of existing improvements, concrete/asphalt paving, signalization upgrades, sign & striping and other related offsite/on-site improvements.	Contractor is scheduled to finalize striping and restoration affected by the replacement of sanitary sewer main crossing at Bayfront Park entry/exit.	Minor traffic impact due to occasional construction activities (entry/exit at Bayfront Park) during operation. Contractor shall provide traffic control approved by City and Caltrans. Ranger Construction to coordinate work activities affecting traffic route with City's Park Supervisor, and users of Park facilities.
	Owner: West Bay Sanitary District  WBSD Inspector: George Sanchez (650) 477-6425  City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 René Morales (650) 330-6746  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Ranger Construction		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	CITYWIDE ASPHALT AND CONCRETE ON-CALL REPAIR SERVICES PROJECT: In general, the project consists of installing concrete sidewalk, curb and gutter, valley gutter, accessible curb ramps, driveways, and asphalt base repairs or overlays in the public right of way.	No work is scheduled at this time	No traffic impact is expected.
	Owner: City of Menlo Park		
7	City Project Engineer: Mitchell Supan (650)330-6756		
	City Engineering Inspector: Holani Vaka (650) 330-6753		
	Contractor: Catos General Engineering (510) 397-2677		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi Story Commercial Building for Lot 3 North located at 1305 O'Brien Drive: The scope of work includes the offsite improvements, underground wet & dry utilities, street lights, parking, irrigation/landscape, concrete works, hardscape along O 'Brien Drive, Adams Drive and Adams Court.	<ul> <li>Contractor is scheduled to continue onsite building construction and off-site material deliveries using Adams Court and Adams Drive.</li> <li>Comcast is expected to schedule the installation of utility services along Adams Court per issued encroachment permit (to be confirmed).</li> <li>Contractor is scheduled to undertake the storm drainage system along Adams Drive.</li> <li>Contractor is expected to schedule the installation of streetlights along Adams Drive and Adams Court (to be confirmed).</li> </ul>	Major traffic impact due to lane closure, entry/exit of deliveries along Adams Drive and Adams Court. Contractor shall install and maintain temporary pathway along O'Brien Drive and Casey Court. Contractor shall provide traffic control approved by City as needed.
	Owner: Tarlton		
	City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
8	City of Menlo Park Inspector: Mel Yambao (925) 980-7485		
	Contractor: BNBuilders Matt Hemmis (Superintendent) (831) 419-4354		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Automated Meter Infrastructure (AMI) Project  The AMI project will upgrade all water meters for Menlo Park Municipal Water (MPMW) customers. These new meters will record and transmit accurate, hourly data in near real-time.  For more information and an installation schedule, visit	Meter upgrades are continuing in the Willows area. A door hanger will be placed on the customer's door after work has been completed	No traffic impact at this time.  Meter replacement will require temporary water service interruption (no more than one hour).  Due to the age of the water system, leaks may occur during meter replacement which may cause prolonged water outages. The water department will contact affected customers directly.
9	Owner: City of Menlo Park  City Project Engineer: Scott Jaw (650) 330-6694  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Concord Utility Services Garry Pesavento – Project Manager (951) 757-2597		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	ssigned inspectors for immediate attention or co	Significant Impacts
#	Mixed Used Building at 115 EI Camino Real This project consists of building of Mixed Used structure at the corner of EI Camino Real and Harvard Avenue.	<ul> <li>Contractor is scheduled to continue on- site construction.</li> <li>Contractor continues coordination and</li> </ul>	Occasional minor traffic impact due to hauling, handling and material deliveries. Contractor shall provide traffic control approved by City as needed.
10	City Project Engineer: Rambod Hakhamaneshi (650) 330-6759  City Engineering Inspector: René Morales (650) 330-6746  Contractor: Via Builders, Inc. Wes Kartch/Owner Representative (650) 948-1077		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	SF Creek Stabilization Project: The project is located along the San Francisquito Creek along the existing trail system that connects Alma St to El Palo Alto Park. The scope of work generally includes stabilizing the side slope of the creek to protect the creek from erosion during the rainy season	Throughout the winter, crews will continue to routinely inspect the bridge to ensure there is no risk to the bridge, creek, or general public. For more information on the permanent project, visit the San Francisquito Creek Bank Stabilization Project page.  Contractor is scheduled to begin mobilization for the full project in Spring/Early Summer 2024.	No traffic impact at this time.
11	Owner: Peninsula Corridor Joint Powers Board  City Project Engineer: Mitchell Supan (650)330-6756  City Engineering Inspector: Holani Vaka (650) 330-6753  Contractor:		
	Caltrans		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
12	Willow Oaks and Burgess Parks Improvement Project: This project includes the renovation of Willow Oaks Park: playground replacement with new play equipment, rubberized surfacing, artificial turf and fencing; installation of a new dog park and drinking fountain; basketball court resurfacing; new AC and concrete pathways, new utility line and installation of a new prefabricated restroom. The Burgess Park improvements includes: playground replacements, rubberized surfacing, area drains, ADA compliant parking stall and concrete walkways, new fencing, grading and drainage, and the installation of utility lines.	Burgess Park is completed and opened to public.     Willow Oaks Park is substantially opened to public with a new restroom building and new Led lighting system at the tennis courts.	No traffic impact at this time.
	Owner: City of Menlo Park.  City Project Manager: Holani Vaka (650)330-6753  City Engineering Inspector: Holani Vaka  Contractor: Saurez & Munoz Construction, Inc. John Saurez (510)782-6065		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
**	Multi-Unit Residential Project at 115 Independence, 104/110 Constitution Drive (Menlo Portal) 320 rental multi-family apartment units along with 35,000 square feet of non-residential area spanning 3.2 acres	<ul> <li>Contractor is scheduled to finalize submittals for Final Engineering Inspection for Building A along Constitution and Building B along Independence.</li> <li>Contractor is expected to undertake the installation of fence fronting property along Constitution and Independence Drives per issued encroachment permit. Pending due to project condition requirements.</li> </ul>	No traffic impact is expected.
	Owner: Greystar  City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
13	City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Greystar Andrew Sagucio - Superintendent (408) 655-5928		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Watermain Replacement Project along Continental Drive  The scope of work on Continental Drive between Tioga Drive and Monte Rosa Drive includes abandoning and filling existing 12-inch asbestos cement pipe (ACP) water mains and installing 2,170 linear feet of 12- inch high-density polyethylene (HDPE) water main, 33 residential services, 790 linear feet of 1-inch HDPE, 145 linear feet of 6-inch HDPE, and five fire hydrants. The scope includes restoration, asphalt pavement and other incidentals.	Contractor is scheduled to undertake removal and replacement of concrete valley gutter affected by tree root uplifted and concrete restoration works.     Comcast/CableCom is scheduled to undertakes lowering of shallow telephone lines per potholing results. Meeting at site with City is schedule on Monday.	Major traffic impact due to lane adjustment during 8AM – 5PM operation. Contractor shall provide traffic control approved by City.
14	City of Menlo Park Project Manager: Scott Jaw (650) 330-6694  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Casey Construction Gerry McGrillen – Project Manager (650) 222-4455		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
15	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Sand Hill Rd. from the western City Limit into the City of Palo Alto.	Construction is underway	No Construction traffic delays are expected during nighttime weekday construction hours of 8PM to 5AM.  Reduction of vehicle speed on Sand Hill Rd. Eastbound after Branner Dr. is recommended due to rough road conditions.
	Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com  City Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: René Morales (650) 330-6746  Contractor: Ghita Underground Engineering, Inc.		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
16	Watermain Replacement Project along O'Brien Drive  The scope of work on O'Brien Drive between Willow Road and Hetch Hetchy includes abandoning existing pipe water mains and installing 12- inch C900 water main, and reconnection existing services (water services/fire lane/BFP/others) and fire hydrants. The scope includes restoration, asphalt pavement, striping and other incidentals.  Owner:	Contractor is scheduled to continue the installation of watermain along O 'Brien Drive (Willow Road to Casey Court).	Major traffic impact due to lane adjustment during operation along O 'Brien Drive. Contractor shall provide traffic control and detour guide signs approved by City.
	City of Menlo Park  City of Menlo Park Project  Manager:  Eric Hinkley (650) 330-6749		
	City of Menlo Park Inspector: Mel Yambao (925) 980-7485		
	Contractor:		
	Tarlton/Bay-Con Infrastructure Phil Mieszkowski (415) 760-1441		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
17	2024 CITY WIDE SLURRY SEAL PROJECT  The project includes installation of slurry seal across twenty-four (24) base bid and four (4) bid alternate streets. The scope of work generally includes slurry reconstruction at each project location. The work also includes, but is not limited to installation of asphalt dig-outs, crack sealing, sidewalk, valley gutter, curb and gutters, ADA curb ramp, speed tables, signing and striping, tree root repairs, and utility cover protection.	The following streets will receive slurry seal treatment: Chestnut St. from Santa Cruz to Oakgrove Cioleman Ave. from from Santa Monica to City Limit. Menalto Ave. from Elm St. to O'Connor St. Holly Ave. from Magnolia to Evergreen Bay Laurel Dr. from Arbor to San Mateo Hermosa Wy. From Middle to Bay Laurel Casey Ct. from O'Brien to Cul de Sac Valparaiso Ave. (eastbound only) from University to El Camino Real Fremont St. (one lane only) from Santa Cruz to Middle Pope St. from Gilbert to Walnut May Brown from Valparaiso to End of the road Trenton Wy. From Lexington to Concord Valparaiso Ave. (westbound only) from University to El Camino Real Fremont St. (one lane only) from University to El Camino Real	Minor traffic impact due to lane closures during 8am - 5pm operation across the streets identified with concrete work.  Contractor shall provide safe traffic control plans and detour guide signs including flaggers for pedestrians & vehicles per City approved plans.
	Owner: City of Menlo Park  City of Menlo Park Project Manager: Michael Fu. Rene Punsalan (650) 330-6794  City Engineering Inspector: Holani Vaka (650)330-6753  Contractor: VSS International, Inc. Michael Koenig (916)373-1500	Santa Cruz to Middle  East Creek Dr. from Willow to Alma  Sherwood Wy. from Alma to Laurel  Baywood Ave, from Woodland to Blackburn  Willow Rd (eastbound lane only) from Alma to Middlefield  Chilco St. (one lane only) from Ivy to Terminal  Carlton Ave. from Ivy to Hamilton  Willow Rd (westbound lane only) from Alma to Middlefield  Chilco St. (one lane only) from Ivy to Terminal  Marmona Dr. from Blackburn to Gilbert  There will no parking signs posted along the streets showing the exact	
		days of the slurry sealing in front of your property. As a reminder, driveways are not accessible for three to four hours depending on the weather once the slurry seal is applied.	

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
18	West Bay Sanitary District – Point Repair Project Phase II  The project includes removal and replacement of existing sewer mains at various locations within the City. The scope of work generally includes open cut and pipe bursting excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.	Sewer replacement in the City Parking Lot is complete and parking lot is fully operational. Pavement restorative work schedule is in development and will be determined at later date.      Construction of the various sewer mains are underway. Coordination with the City is required for mobilization from site to site. Notification of work will be provided by the Contractor prior to the start of work.      Locations of sewer replacement. Schedule of each location is subject to change.      Van Buren Road     Nova Lane     Robin Way     Spruce Avenue     Felton Drive     Arden Drive     Arden Drive     Alma Lane     Mielke Drive     El Camino Real     Live Oak Avenue     Roble Avenue	None at this time (City Parking Lot) Once pavement restorative work begins, traffic control should be expected along Laurel Street and limited availability in the City Parking Lot.  Major/Minor traffic impacts due to lane closures during 8AM – 5PM operation within construction footprint during tie-in connection operation/activities. Contractor shall provide traffic control approved by City. Traffic disturbances vary from site to site.
	Owner: West Bay Sanitary District (WBSD)  WBSD Inspector: George Sanchez (650) 477-6425  City of Menlo Park Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wil Radford (650)330-6742  Contractor: Casey Construction Inc. Brenden Casey (650)369-1876	<ul> <li>Roble Avenue</li> <li>Blake Street</li> <li>Waverly Street</li> <li>Sherwood Way</li> <li>East Creek Drive</li> <li>Claremont Way</li> <li>Loma Prieta Lane</li> <li>Monte Rosa Drive</li> </ul>	

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	California Water Service – Live Oak Avenue, Roble Avenue, and Lee Drive  The project includes removal and replacement of the existing water main, water service devices, and fire hydrants along Live Oak Avenue, Roble Avenue, and Lee Drive. The scope of work generally includes open cut excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.	Construction of the water mains are underway along Live Oak Avenue and Roble Avenue.	Major/Minor traffic impacts due to lane closure during 8AM – 5PM operation around EI Camino Real, University Drive, Live Oak Avenue, and Roble Avenue during tie-in connection operation/activities. Contractor shall provide traffic control approved by City.
19	Owner: California Water Service  Cal Water Service Project Manager Erik Martin (650) 854-5454  City of Menlo Park Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wil Radford (650)330-6742  Contractor: West Valley Construction John Healy (408)371-5510		